Brownfields Cooperative Agreement Quarterly Performance Report

CA Name: El Paso Downtown Management District

CA Number: 4B02F16601

CA Type: Assessment

State: TX

POP Start date: 08/01/2022 POP End date: 09/30/2026

Properties Associated:

• Former Popular Dry Good Co.

Reporting Period: 01/01/2025 - 03/31/2025

Submitted By: Lindsey Christopherson Date Submitted: 05/28/2025

Approved By: Date Approved:

Project Progress

Annroved lacks		Summary of Task Progress this Quarter
,	In Progress	The generic QAPP update was approved on 1/16/2025.
,	In Progress	BRAC Meeting held on 2/12/2025. Meetings with ownership of 730 E. Overland held on 2/15/2025.
	Progress	An Access Agreement for the Former Dry Goods site was fully executed on 1/3/2025. A Phase I ESA site visit occurred at the Former Dry Goods site on 1/13/2025. A Phase I ESA was completed for the Former Dry Goods site on 2/17/2025. A Phase I ESA memo was completed on 3/14/2025 for the Former Dry Goods site in response to EPA comments. The AAI Checklist and memo for the Former Dry Goods site were submitted to EPA on 3/17/2025.

Budget Summary

Total Budget Table

	Initial Approved Budget	Current Approved Budget	Costs Incurred this Quarter	Costs Incurred to Date	Total Remaining	Notes
PERSONNEL	\$19,412.00	\$23,937.00	\$364.92	\$7,524.40	\$16,412.60	
FRINGEBEN	\$5,495.00	\$7,405.00	\$112.93	\$2,226.20	\$5,178.80	
TRAVEL	\$8,932.00	\$8,932.00	\$0.00	\$1,561.93	\$7,370.07	
SUPPLIES	\$0.00	\$2,100.00	\$0.00	\$239.96	\$1,860.04	
CONTRACT	\$465,161.00	\$456,626.00	\$7,344.00	\$44,812.00	\$411,814.00	
OTHER	\$1,000.00	\$1,000.00	\$0.00	\$0.00	\$1,000.00	
CA TOTAL:	\$500,000.00	\$500,000.00	\$7,821.85	\$56,364.49	\$443,635.51	

Breakdown of Administrative Costs (OPTIONAL)

Expense Category	Admin Costs Incurred this Quarter	Admin Costs Incurred to Date	Notes
Admin TOTAL:	\$0.00	\$0.00	
Percent of CA TOTAL:	0%	0%	

Property Specific Information

perty Name Former Post RES Property ID 263306 RES Property ID 263306 e Eligibility Submission Date(s) 12/09/2024 e Eligibility Concurrence Date(s) 12/12/2024 ASE I ase I Start Date 01/13/2025 ase I Completion Date 002/07/2025 ase I Funding Expended \$17,220.30 ALITY ASSURANCE & ANALYSIS P Services Procured 0263306	5 5 0
RES Property ID 263306 e Eligibility Submission Date(s) e Eligibility Concurrence Date(s) ASE I ase I Start Date 301/13/2029 ase I Completion Date 302/07/2029 ase I Funding Expended 317,220.30 AI Checklist Completion Date(s) ALITY ASSURANCE & ANALYSIS	5 5 0
12/09/2024 Eligibility Submission Date(s) 12/09/2024 Eligibility Concurrence Date(s) 12/12/2024 ASE	5 5 0
12/09/2024 Eligibility Submission Date(s) 12/09/2024 Eligibility Concurrence Date(s) 12/12/2024 ASE	5 5 0
### Eligibility Concurrence Date(s) ### ASE I ### ase I Start Date ### ase I Completion Date ### ase I Funding Expended ### I Checklist Completion Date(s) ### ASSURANCE & ANALYSIS	5 5 0
ASE I ase I Start Date	5 5 0
ase I Start Date 01/13/2029 ase I Completion Date 02/07/2029 ase I Funding Expended \$17,220.30 I Checklist Completion Date(s) 03/17/2029 ALITY ASSURANCE & ANALYSIS	5
ase I Completion Date 02/07/2029 ase I Funding Expended \$17,220.30 I Checklist Completion Date(s) 03/17/2029 ALITY ASSURANCE & ANALYSIS	5
ase I Funding Expended \$17,220.30 I Checklist Completion Date(s) 03/17/2029 ALITY ASSURANCE & ANALYSIS	0
ALITY ASSURANCE & ANALYSIS	
ALITY ASSURANCE & ANALYSIS	5
P Services Procured	
e-Specific QAPP Approval Date(s)	
P Approval Date(s)	
NPP Addenda Approval Date(s)	
her	
ASE II	
ase II Start Date	
ase II Completion Date	
ase II Funding Expended \$0.00	
PPLEMENTAL	
pplemental Start Date	
pplemental Completion Date	
pplemental Funding Expended \$0.00	
EANUP PLANNING	
eanup Planning Start Date	
eanup Planning Completion Date	
eanup Planning Funding Expended \$0.00	
E REUSE PLANNING	
e Reuse Planning Start Date	
e Reuse Planning Completion Date	
e Reuse Planning Funding Expended \$0.00	
TALS	
tal EPA Funding Expended \$0.00	
tal Assessment Leveraged Funding \$0.00	
tal Cleanup Leveraged Funding \$0.00	
tal Redevelopment Leveraged Funding \$0.00	

Subaward Monitoring

Overall CA Progress

Summary of Output/Outcomes and Accomplishments

Timeline Properties Assessed D	Dollars Leveraged Jobs Leveraged	Properties Ready for Anticipated Use (RAU)
--------------------------------	----------------------------------	--

Approved this Quarter	0	\$0.00	0	0
Approved to Date	0	\$0.00	0	0

Sufficient Progress

Corrective Action Information

Changes to Project Schedule and Milestones

Challenges and Delays

Quarterly Summary

Attachments